	(SAF 04 - Hot work Permit)	ISSUED DATE	01-06-2018
		REV. NO.	2.0

Before completing this permit the requirements for HOT WORK given in the Company SMS Manual and a written approved by company from SAF 04a must be.

**HOT WORK PERMIT**

**Vessel:** Banglar Arjan    **Position:** position-1    **Date:** 2026-02-18    **Consec:** consec no -1

**A. GENERAL**

This permit is valid\*

From: 13:07:00 hrs	Date: 18-02-2026
To: 13:07:00 hrs	Date: 25-02-2026


(\* The validity of permit must not be more than 8 Hrs)

Location of hot work:	location of hot work
Description of hot work:	description of hot work

Risk assessment reference no: ra-1

Has an enclosed space entry permit been issued?    Yes  / No  / NA


Has written permission been obtained from Company for doing hot work?    Yes  / No

	Name	Rank	Signature	Date & Time
Personal carrying out hot work	Tanvir Ahmed	ABLE SEAMAN		2026-02-18 13:07:00
Person assisting hot work	Anisur Rahman	OILER		2026-02-18 13:07:00
Officer Responsible for Supervision	Mohammad Ali	SECOND OFFICER		2026-02-18 13:08:00

Follow BSC PPE checklist (BSC Poster 008).

**B. SAFETY**

Pre Atmosphere Checks ..... <input checked="" type="checkbox"/> Done		
	<b>Test Result</b>	<b>Reference</b>
<b>O2</b>	% O2 Vol. <input checked="" type="checkbox"/> Test Result: o2	20.8 %O2 Vol.
<b>Hydrocarbon</b>	% LEL Vol. <input checked="" type="checkbox"/> Test Result: h2	<1% LFL Vol.



	(SAF 04 - Hot work Permit)	ISSUED DATE	01-06-2018
		REV. NO.	2.0

**C. SAFETY CHECK**

- 2.1 Has the hot work area been checked for combustible materials?..... Yes  / No
- 2.2 Has the equipment or pipeline been gas freed? Yes  / No  / NA
- 2.3 Has the equipment or pipeline been blanked? Yes  / No  / NA
- 2.4 Is the equipment or pipeline free of liquid? Yes  / No  / NA
- 2.5 Is the equipment isolated electrically? Yes  / No  / NA
- 2.6 Is the surrounding area safe? Yes  / No
- 2.7 Is additional fire protection available? Yes  / No
- 2.8 PPE matrix complied Yes  / No
- 2.9 Special conditions/precautions..... special condition-1


**D. AUTHORIZATION**


In the circumstances noted it is considered safe to proceed with this hot work

D1) Person Responsible for Permit			
Name	Rank	Signature	Date & Time
Md Rahman	CHIEF OFFICER		2026-02-18 13:09:00
D2) Approved by Master			
Name	Rank	Signature	Date & Time
Abdul Karim	MASTER		2026-02-18 13:09:00



**E. PERMIT CLOSURE**

The work has been completed and all persons, materials, and equipment have been withdrawn.

Authorized officer in charge			
Name	Rank	Signature	Date & Time
Chief Engineer Kamrul	CHIEF ENGINEER		2026-02-18 13:09:00

	(SAF 04 - Hot work Permit)	ISSUED DATE	01-06-2018
		REV. NO.	2.0

**F. SECTION 4 – Record of regular checking of atmosphere (Not to exceed 1 hr)**

Date	Time	HC Content (% LEL)	O2 Content	Sign (PIC)
2026-02-18	13:09	HC Content (% LEL)	O2 content	
2026-02-18	13:09	HC Content (% LEL)-2	O2 Content-2	

**GUIDANCE NOTES FOR HOT WORK PERMIT**

**GENERAL**

1. Starting/finishing time must not exceed the authorized working hours.
2. Specific location of hot work to be given.
3. Description of hot work to include type of equipment to be used.
4. Company permission must be obtained in writing before commencement of any Hot Work.

